

Project: Surfacing Project 2016-2

Work Location: NW 5th Street between Kansas Avenue to West Avenue, NW 7th Street between Highland Avenue and Olive Avenue

Scope of Work: Significant components of the improvements include the approximate quantities for the following items: removal of 767 and 278 square yards of asphalt surfacing and various concrete items, respectively; removal of city milled material; removal and replacement of 343 feet of curb & gutter; installation of 724 square feet of concrete sidewalk, 209 square yards of other various concrete items, 6339 tons of base course and subbase, 7698 square yards of geotextile fabric, 7565 square yards of 3 inch asphalt surfacing; and other appurtenant items all on NW 5th and 7th Streets.

Contractor: Bowes Construction Inc.

Contractor Contact: Superintendent Zach Dinger – (605) 695-4713

Work Began: 7-18-16

Contract Completion Date: To be accomplished on or prior to 10-16-2016

Work week September 5, 2016 through September 9, 2016:

To date Bowes Construction has milled and removed all asphalt surfacing, has undercut the dirt material from the roadway, placed all the geotextile fabric, have installed the granular base course and one lift of asphalt on NW 7th Street and have installed most of the granular basecourse on 5th Street. Clark Drew Construction has installed all the curb and gutter, sidewalks, concrete fillets, and valley gutters.

This week: Due to the rain and impending rain, a date for asphalt paving is still undetermined. Bowes will pump water off of 5th Street as needed and will assess the surface once it has dried out. The Contractor shall try to minimize impact to traffic but it is still recommended that you park on side streets and walk to your property using sidewalks if possible; especially when the work is near and especially with the wet conditions.