

Re: Weekly Project Update

Date: 6/24/2020

Provided by: City of Madison & J & J Earth Works, Inc.

Project: Madison Water System Improvements - Phase 1A

Work Location: Northwest Madison

Scope of work: DEMOLITION/REMOVALS, GRADING, WATER MAIN, SANITARY SEWER, STORM SEWER, CURB & GUTTER, ASPHALT SURFACING AND SIDEWALK

Contractor: J & J Earth Works, Inc.

Contractor Contact: Jamie Andrews (605.924.0496) or Doug Lindberg (605.237.6875)

Engineer Contact: Pat Carey (605.692.6342) or Cedric Hay (605.366.7880)

City Contact: Chad Comes (605.256.7514) or Ryan Hegg (605.256.7513)

If interruptions in water service: Contact Water Distribution Forman Jan Tieman (605.256.7515)

Planned Work Period: 6/24/2020 (Wed) thru 7/3/2020 (Fri)

1. Liberty Avenue: Finish service line installations for water and sewer (6/24 – 6/26)
2. Liberty Avenue: Install storm sewer (6/26 – 7/1)
3. Liberty Avenue: Finish removals of any remaining curb and gutter.
4. Liberty Avenue: Begin base course installation on roadway. (6/29 – 7/3).
5. Chicago Avenue: Begin to prepare for water and sewer main installations (7/3).