

Re: Weekly Project Update

Date: 7/15/2020

Provided by: City of Madison & J & J Earth Works, Inc.

Project: Madison Water System Improvements - Phase 1A

Work Location: Northwest Madison

Scope of work: DEMOLITION/REMOVALS, GRADING, WATER MAIN, SANITARY SEWER, STORM SEWER, CURB & GUTTER, ASPHALT SURFACING AND SIDEWALK

Contractor: J & J Earth Works, Inc.

Contractor Contact: Jamie Andrews (605.924.0496) or Doug Lindberg (605.237.6875)

Engineer Contact: Pat Carey (605.692.6342) or Cedric Hay (605.366.7880)

City Contact: Chad Comes (605.256.7514) or Ryan Hegg (605.256.7513)

If interruptions in water service: Contact Water Distribution Forman Jan Tieman (605.256.7515)

Planned Work Period: 7/15/2020 (Wed) thru 7/24/2020 (Fri)

1. Liberty Avenue: Compacting subgrade (7/15). Gravel base course installation (estimated to begin 7/16 or 7/17).
2. Chicago Avenue: Installation of water mains, working north to 5th Street (7/15 -)
3. Chicago Avenue: Installation of sanitary sewer services and water services will commence after water main installation is completed.