

**Re:** Weekly Project Update

**Date:** 7/29/2020

**Provided by:** City of Madison & J & J Earth Works, Inc.

**Project:** Madison Water System Improvements - Phase 1A

**Work Location:** Northwest Madison

**Scope of work:** DEMOLITION/REMOVALS, GRADING, WATER MAIN, SANITARY SEWER, STORM SEWER, CURB & GUTTER, ASPHALT SURFACING AND SIDEWALK

**Contractor:** J & J Earth Works, Inc.

**Contractor Contact:** Jamie Andrews (605.924.0496) or Doug Lindberg (605.237.6875)

**Engineer Contact:** Pat Carey (605.692.6342) or Cedric Hay (605.366.7880)

**City Contact:** Chad Comes (605.256.7514) or Ryan Hegg (605.256.7513)

**If interruptions in water service:** Contact Water Distribution Forman Jan Tieman (605.256.7515)

**Planned Work Period:** 7/29/2020 (Wed) thru 8/7/2020 (Fri)

1. Liberty Avenue: Begin installation of curb and gutter and other concrete surfacing.
2. Chicago Avenue: Installation of sanitary sewer services and water services.
3. Chicago Avenue: Subgrade work to begin after installation of underground utilities are completed.
4. West Avenue: Removing milled surfacing, begin installation of underground utilities.