

Re: Weekly Project Update

Date: 7/8/2020

Provided by: City of Madison & J & J Earth Works, Inc.

Project: Madison Water System Improvements - Phase 1A

Work Location: Northwest Madison

Scope of work: DEMOLITION/REMOVALS, GRADING, WATER MAIN, SANITARY SEWER, STORM SEWER, CURB & GUTTER, ASPHALT SURFACING AND SIDEWALK

Contractor: J & J Earth Works, Inc.

Contractor Contact: Jamie Andrews (605.924.0496) or Doug Lindberg (605.237.6875)

Engineer Contact: Pat Carey (605.692.6342) or Cedric Hay (605.366.7880)

City Contact: Chad Comes (605.256.7514) or Ryan Hegg (605.256.7513)

If interruptions in water service: Contact Water Distribution Forman Jan Tieman (605.256.7515)

Planned Work Period: 7/8/2020 (Wed) thru 7/17/2020 (Fri)

1. Liberty Avenue: Subgrade work 7/8 – 7/10. Gravel installation estimated to begin 7/10 or 7/13.
2. Chicago Avenue: Removal of milled surfacing.
3. Chicago Avenue: Installation of sanitary sewer mains starting 7/8,
4. Chicago Avenue: Installation of water mains to follow sewer installation.