

Re: Weekly Project Update

Date: 7/14/2021

Provided by: City of Madison

Project: Madison Water System Improvements - Phase 1A

Work Location: Northwest Madison

Scope of work: DEMOLITION/REMOVALS, GRADING, WATER MAIN, SANITARY SEWER, STORM SEWER, CURB & GUTTER, ASPHALT SURFACING AND SIDEWALK

Contractor: J & J Earth Works, Inc.

Contractor Contact: Jamie Andrews (605.924.0496) or Doug Lindberg (605.237.6875)

Engineer Contact: Pat Carey (605.692.6342) or Cedric Hay (605.366.7880)

City Engineer Contact: Ryan Hegg (605.256.7513)

If interruptions in water service: Contact Water Distribution Forman Jan Tieman (605.256.7515)

Planned Work Period: 7/14/2021 thru 7/23/2021

1. Complete water and sewer service connections on Olive Avenue and NW 4th Street.
2. Move and set up temporary water on Catherine Avenue.
3. Removal of milled surfacing on Catherine Avenue
4. Subgrade work on Olive Avenue and NW 4th Street.
5. Gravel installation on Olive Avenue between NW 2nd Street and NW 3rd Street and on NW 3rd Street between Catherine Avenue and West Avenue.
6. Begin installation of curb and gutter on Olive Avenue between NW 2nd Street and NW 3rd Street.